COMPLETION REPORT

1. Name of Work : **CONSTRUCTION OF CONCRETE DRAIN AT NMH LAYOUT 4TH CROSS TO BASAVADYANA CENTER IN WARD NO. 14, BAGALAGUNTE**

2. Sanctioned Estimate No. & Dt : CE(D2)/78/17-18 dt 19.6.2017

3. Head of Account which is Chargeable : PCR 3158

4. Work Order No. & Dt : EE(D)/142/17-18 dt 3.7.2017

5. Name of Contractor : **THE TECHNICAL MANGER (WEST), KRIDL**

6a. Time stipulated for completion of work : 90 days

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 584/17-18

8. Check measurement of the Asst. : M.B. No. 584/17-18 Page No. 58313 to 58317/2

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official : Page No. 58313 to ~~58317/2~~ 58317/2

incharge of the work :

10. a) Asst. Engineer : D.S. ಮಂಜುನಾಥ

b) Asst. Exe. Engineer : ಕಾರ್ಯಪಾಲಕ ಎಂಜಿನಿಯರ್

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
LOW	3953223	—	46,777/—

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

Sladagu
ASST. EXECUTIVE ENGINEER 29/8/17
Dasarahalli SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

ACCOUNTS SUPTD. ( )